

**GOVERNMENT OF TELANGANA**  
**ABSTRACT**

PMGSY- Phase -VIII - PkgNo.APVIII - 1207 - Providing BT on R/F Cherikonda to Palleshelka Tanda Amangal (M), Estt.Cost Rs.197.68 Lakhs Rangareddy district(erstwhile Mahabubnagar Dist.) - According Post facto EOAT up to 21.10.2012 without penalty - Orders - Issued.

---

**PANCHAYAT RAJ & RURAL DEVELOPMENT (PROGS.II) DEPARTMENT**

**G.O.Rt.No. 174**

**Dated: 16-03-2018.**  
**Read the following:-**

1. G.O.Ms.No.68, PR&RD(Progs.II) Dept., dt.27.02.2009.
2. From the CE, PR, Hyd, Lr.No.AEE/DEE/PMGSY/RR/Cherikonda-Palleshelka/2017, dt.24.10.2017.

<<<>>>

**ORDER:-**

In the circumstances reported by the Chief Engineer, Panchayat Raj, Hyderabad in his letter 2<sup>nd</sup> read above, Government after careful examination of the proposal, hereby accord Post facto EOAT upto 21.10.2012 (i.e.800 days) without imposing penalty in respect of work "Providing BT on R/F Cherikonda to Palleshelka Tanda Amangal (M), Estt.Cost Rs.197.68 Lakhs Rangareddy district(erstwhile Mahabubnagar Dist.)" under PMGSY-Phase-VIII without imposing LD's as the delay is not attributable to the contractor and due to the objection of Forest department for land clearance.

2. The Chief Engineer, Panchayat Raj, Hyderabad shall take necessary action accordingly.
3. A copy of the order is available on the internet and can be access at  
the address: [www.goir.telangana.gov.in](http://www.goir.telangana.gov.in).

**(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)**

**VIKAS RAJ**  
**PRINCIPAL SECRETARY TO GOVERNMENT(FAC)**

**To**  
The Chief Engineer, Panchayat Raj, Hyderabad.

**Copy to:**  
The OSD to Minister (PR&RD).  
SF/SC.

**//FORWARDED::BY ORDER//**

**SECTION OFFICER**